



**POWERCO DISTRIBUTED GENERATION (DG) POLICY**

**3.3 Embedded Generation Plant & Commissioning Report**

**EMBEDDED GENERATION - COMMISSIONING REPORT**

Installation tested by:	
Date test completed:	
Loss of network supply auto-isolation test proven Y/N:	
Auto-isolation disconnection speed Sec:	
Auto-restoration if existing after specified delay proven Y/N:	
Over speed disconnection process proven >15kW Y/N:	
MEN Earth test results Ohms:	
Protection setting details attach additional details where necessary:	
Electrical inspection to AS/NZS3000:2007 and Electricity Regulations 1997 completed Y/N:	
Name of Electrical Inspector:	

\* **Powerco Network Services Engineer contact:**

**Other tests requested by Powerco to be specified:**


A Certificate of Compliance (COC) from a registered electrician/licensed electrical inspector that the DG complies with the Electricity Regulations 1997, should accompany this report.

Completed report including COC shall be forwarded to Powerco Ltd, Private Bag 2061, New Plymouth.

**Report completed by:**

**Name:**

\_\_\_\_\_

**Address:**

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_